

SuperKEKB RF Accelerating Cavity System

(Improvements during LS1, etc.)

Tetsuo ABE
<tetsuo.abe@kek.jp>

KEK / ACCL


The 27th KEKB Accelerator Review Committee

2024-03-26

RF Accelerating Cavity System for the SuperKEKB Rings (MR & DR)

Present RF Cavity Layout


TSUKUBA



Parameter	KEKB (achieved)			
	HER	LER		
Ring	HER	LER		
Energy [GeV]	8.0	3.5		
Beam Current [A]	1.4	2		
Number of Bunches	1585	1585		
Bunch Length [mm]	6-7	6-7		
Total Beam Power [MW]	~5.0	~3.5		
Total RF Voltage [MV]	15.0	8.0		
	ARES	SCC	ARES	
Number of Cavities	10	2	8	20
Klystron : Cavity	1:2	1:1	1:1	1:2
RF Voltage [MV/Cav.]	0.5	1.5	0.5	
Beam Power [kW/Cav.]	200	550	400	200


SuperKEKB (design)			
HER		LER	
7.0		4.0	
2.6		3.6	
2500		2500	
5		6	
8.0		8.3	
15.8		9.4	
ARES	SCC	ARES	
8	8	8	14
1:1	1:1	1:2	1:1
0.5	1.5	0.5	
600	400	200	600

Present (achieved) SuperKEKB				
HER		LER		
7.0		4.0		
1.14		1.46		
2346		2346		
~6		~6		
~3.1		~3.2		
14.2		9.12		
ARES	SCC	ARES		
4	4	8	12	10
1:2	1:1	1:1	1:2	1:1
0.45		1.35		
130	170	260	190	230



Super-Conducting Cavities (SCCs)

Superconducting Damped Cavity for KEKB



∅220mm duct
 TM_{011} , TM_{020} , etc. ←

∅300mm duct
 → TM_{110} , TE_{111} , etc.

■ Single-cell single-mode 508.9 MHz cavity

➤ All the HOMs are extracted to the beam ducts.


■ HOM dampers with:

➤ **Ferrite** (used since KEKB)



- 4mm-thick Ferrite (IB-004) bonded on the inner surface of a copper duct by HIPping
- Ferrite Length: 120mm (150mm) for 220 (300) mm diameter damper as “SBP” (“LBP”)
- Power-handling capability demonstrated: 11.7 (14.8) kW for 220 (300) mm diameter damper

➤ **SiC** (new)

- Added for higher HER beam currents at SuperKEKB



Ferrite damper



Improvement for SCC


(M. Nishiwaki)

- The HER beam current is limited by the cooling capability of the chillers for the HOM dampers (Ferrite & SiC) installed near the SCC modules.
- During LS1, the chillers have been replaced by new ones with a larger cooling capacity.
 - Allowable HER beam current due to the RF system: 1.7 → 2.0 A
- For higher HER beam currents than 2.0 A, we need to further upgrade the cooling capability and to add more SiC dampers.
 - During LS2?

Normal-Conducting Cavities



30 ARES cavities used for MR beam operation

ARES Cavity System




- Three-cavity system stabilized with the $\pi/2$ mode operation
- Frequency: 508.9 MHz ($\pi/2$ mode)
- Stored-energy ratio: $U_{\text{SS}}/U_{\text{AC}} = 9$
- $R_{\text{sh}}/Q_0 = 15 \Omega$
- $Q_0 \sim 1.1 \times 10^5$
- $V_c = 0.5 \text{ MV/cav (spec.)}$
- $P_{\text{wall}} = 150 \text{ kW (60kW in AC, 90kW in SC)}$

Equivalent mechanical model




Two cavities used for DR beam operation



- Single-cell damped cavity
- Frequency: 508.9 MHz
- $R_{\text{sh}}/Q_0 = 150 \Omega$
- $Q_0 \sim 3 \times 10^4$
- $V_c = 0.8 \text{ MV/cav (spec.)}$
- $P_{\text{wall}} \approx 140 \text{ kW}$

No.2 (Upstream CAV)

No.1 (Downstream CAV)



← In the DR tunnel

Improvements of the Normal-Conducting Cavity System during LS1

■ 30 ARES cavities for the MR

● C-damper system ([Attachment A](#))

- Replacement of water-cooling pumps by more powerful ones: $\sim 25 \rightarrow 40$ L/min for > 20 kW power capability / dummy load
 - 3.6A LER beam current \Leftrightarrow 20 kW / dummy load in the C-damper system
- Replacement of support disks in the coaxial lines
 - From cross-linked polyethylene (radiation-hard, but low heat resistance)
 - To Teflon (high heat resistance)

● Replacement of high-power input couplers

- For four cavities: D08-C,D,E#1,E#2
- Followed by successful high-power tests

● Cavity replacement in the D05-A station


- Due to an unusual cavity breakdown problem
- To be explained later in detail

■ Two cavities for the DR

● Vacuum-sealing method between the cavity and duct changed

- O-ring replacement (Viton (rubber) \rightarrow metal)
- To obtain much better vacuum in the DR / RF section
- Details follows...

O-ring replacement in the DR / RF section





(Extracted from the M. Tawada's presentation in this ARC)

The vacuum-pressure level in the DR /RF section was high.

■ Due to the Viton O-rings (rubber) used in the connection between the RF cavities and beam ducts



- We used Turbo-Molecular Pumps (TMPs) in addition to sputter Ion Pumps (IPs) during beam operation.



Turbo-Molecular Pump (TMP)
(300L/s each)


sputter-Ion Pump (IP)
(400L/s each)

The dots indicate vacuum pressures in the sections other than the RF one (courtesy of K. Shibata)




Connection between the RF cavity and beam duct



Cavity side



Connected



Beam-duct side



Contact fingers (Au-coated BeCu)
spot-welded innermost in the flange

Viton O-ring
(rubber)

- ✓ The vacuum is designed to be sealed with welding of the outermost bellows (like weld-ring gaskets)
- ✓ However, the welding is cost-ineffective (~100,000USD needed) and almost irreversible process.
- ✓ Before LS1, Viton O-rings (rubber) were used, which were not so radiation tolerant.
- ✓ We decided to use metal O-rings to make the hardware all-metal!

Vacuum leak test at test bench



- ✓ Flange mockups used
- ✓ Heat cycles applied with ribbon heaters
- ✓ **No vacuum leak** demonstrated

Test bench built by H. Sakai




The same flange as used in the DR / RF section

Custom-made HELICOFLEX gasket



Vacuum leak test using the prototype cavity (No.0)









Vacseal applied



- ✓ Heat cycles with $\Delta T = 20^{\circ}\text{C}$ applied using ribbon heaters
- ✓ No vacuum leak demonstrated

O-ring replacement in the DR / RF section

2022-10-12




High-power test of the DR / RF cavities up to tot. $V_c = 1.5$ MV

> (Operational tot. $V_c = 1.0$ MV)

Vacuum pumping with


- ✓ Two IPs (400L/s each)
- ✓ Two TMPs (300L/s each)



DR / RF Vacuum improvement by the O-ring replacement during LS1


2022-01-25 (just before LS1)

- **5e-6 Pa**
- RF / GV's closed
- tot. $V_c = 1.0$ MV
- Pumping with IPs + TMPs




2023-11-24 (just after LS1)

- **5e-7 Pa**
- RF/GVs closed
- tot. $V_c = 1.0$ MV
- Pumping with IPs + TMPs




2024-02-05 (recent status)

- **2e-7 Pa**
- RF/GVs closed
- tot. $V_c = 1.0$ MV
- Pumping with IPs only





However, periodic vacuum-pressure rises appeared

after the O-ring replacement



- ✓ No impact on the DR beam operation (well below the interlock threshold)
- ✓ Appears even with no beam
- ✓ Under investigation
- ✓ The dominant component of the gas in the pressure rises: m=2 (H₂)


RF Cavity Replacement in the **D05-A** Station of the MR



Unusual Breakdown Problem on the D05-A Cavity

RF switch manually turned off


D04H_TNRCNT_20211102122101.817485



Tail in the RF-field decay determined by the fill time ($\sim 10\mu\text{s}$)

Usual cavity breakdown

D05E_TNRCNT_20210503070151.213812




Rapid drop of the RF field, which is explained as “Fireball Breakdown” in AC

(E.g. see the [Attachment B](#))

Unusual cavity breakdown seen only in the D05-A cavity

D05A_TNRCNT_20210418040230.778355



Slow drop prior to the rapid drop of the RF field




The original paper ↓

[T. Abe, et al., "Direct Observation of Breakdown Trigger Seeds in a Normal-Conducting RF Accelerating Cavity", Physical Review Accelerators and Beams 21, 122002, 2018.](#)

Identification of the vacuum arc point in the D05-A cavity at the moment of the unusual breakdown


- ✓ All the light emission at the same point
- ✓ Vacuum arc in the coupling cavity (CC)

Unusual breakdown at 2021-10-30_16:21




History of the D05-A unusual breakdowns

- ✓ Occurred even with no beam
- ✓ Getting worse and worse




➔ Decided to replace the D05-A cavity (CC+AC)





Visual inspection → Leakage of brazing filler found at the vacuum-arc point

on 2022-09-28





- ✓ Leakage of brazing filler (BAu-11V)
- ✓ The vacuum-arc point is around here

(3D figure made by T. Kageyama)



Check of the RF contact in the connection between SC and CC using pressure-sensitive paper

2014-05-22 (just after the relocation: HER → LER between KEKB and SuperKEKB)




- Perfect contact around the vacuum arc point
- Any contact failure was not a cause of the unusual cavity breakdown of the D05-A cavity.

Pressure-sensitive paper

Moving the spare cavity out of the FUJI stock area



2023-01-20



Moving the D05-A cavity (AC+CC) out of the D05 straight section

AC+CC
↓



SC
↓




2023-01-25

Moving the spare cavity into the D05-A station in the D05 straight section


2023-01-26




Tiny clearance!



Landing in the D05-A




Tetsuo ABE (KEK/ACCL)



Alignment




High-power test of the new D05-A cavity up to 0.5 MV/cav



Successfully finished
✓ No vacuum leak
✓ No vacuum arc

The vacuum sealing made with a metal O-ring



Mechanical connection surface in the CC side




- The vacuum is designed to be sealed at the connection between SC and CC with outermost bellows welded.
- After the cavity replacement during LS1, no welding bellow left due to:
 - First welding during the KEKB era
 - Second welding during the relocation (HER → LER) between KEKB and SuperKEKB
- From the test bench result, vacuum leak occurs if we make a perfect contact at the bump for RF contact between SC and CC.
 - ARES cavity was not designed for using metal O-rings
- Decided to make a gap of ~ 0.7 mm at the bump for RF contact
 - No RF contact here
 - RF contact made through the metal O-ring

ARES three-cavity system

Accelerating $\pi/2$ mode in the ARES cavity system for $I_{LER} = 0$



Equivalent mechanical model



This node shifted toward $X > 0$ for higher beam currents
 → Higher C-damper power
 → Higher RF field applied to the connection at $X = 0$



- Surface electric field during operation with 0.5 MV/cav and $I_{LER} = 0$
- At the connection ($X = -130$ mm) : ~ 0.3 MV/m
 - In AC: 7.2 MV/m (max.)

(The surface field at the connection between SC and CC) \propto (square of the C-damper power)

D05-A high-power test with a large tuning offset



2023-04-07

20 kW C-damper power corresponds to beam loading with LER 3.6 A




➔ Successful simulation of the beam loading of a 3.6 A LER beam current with a 20kW C-damper power!

D05-A high-power test with 20 kW C-damper power maintained for 6.5 h



- ➔ No breakdown occurred
- ➔ No vacuum arc observed in any frame of the recorded video
- ➔ No breakdown during the 2024a beam operation so far

Allowable LER beam current due to the RF system



(Shown in the previous ARC)

HOM Power in SCC modules



Summary of Evaluation of HOM power in SCC

- The **allowable beam current of HER is evaluated as 2 A** with some update of cooling chillers in LS1.
- In order to aim for more high current, it is necessary to **update all chillers** and **add SiC dampers**.
- **Reinforcement of the capacity of cooling water for chillers from infrastructure** (pure-water system of NIKKO area) will be also necessary.

Uncertainty not verified



- Note : In LER, the allowable beam current is estimated to be **2.6 A** based on the maximum absorbed HOM power during KEKB operation by SiC dampers installed in the ARES section. Further R&D of dampers are planned to extend the limitation.


Dec. 13, 2022

KEKB ARC2022, RF system

21

- Limited by the power absorption capability of the SiC dampers installed at the end of each RF section for ARES
- We had been working to investigate the actual capability limit of the SiC dampers, and to develop how to increase the capability using an L-band (1.25GHz, CW, 50kW) high-power test stand (D1-CT).
- However, the klystron power supply (for D1-AT&CT) was broken half way through high-power testing.
- This R&D has been halted.
- At least, we can guarantee 2.0 A.
 - ~2.5 A not sure
- **This kind of R&D for high-power components takes a long time** (e.g. several years).
- *The broken klystron power supply is shared with D1-AT (509MHz test stand) where an important experiment was on-going to measure fundamental parameters in the fireball hypothesis for SBL.*

See → <https://indico.cern.ch/event/1298949/contributions/5783882/>



Summary

■ SCC

- The cooling capability for the HOM dampers (Ferrite & SiC) has been upgraded.
 - Allowable HER beam current due to the RF system: 1.7 → 2.0 A

■ ARES

- D05-A cavity had the unusual breakdown problem.
 - Vacuum arc in CC (not in AC)
 - CC+AC replaced by spare one
 - Successfully recovered with no breakdown until now including the current 2024a beam operation

■ RF cavity for DR

- The O-ring replacement (Viton → Metal) led to the significant vacuum improvement.
- The strange periodic vacuum pressure rises appeared after the O-ring replacement
 - Under investigation
 - No impact on the DR beam operation

■ The klystron power supply for the high-power test stands (D1-AT, D1-CT) was broken.

- Can not perform high-power tests toward higher beam currents

Thank you for your attention

Backup slides

[Attachment A] ARES C-damper system



energy-Storage Cavity (SC)
Coupling Cavity (CC)
Accelerating Cavity (AC)

カプラによって結合空洞から取り出されたRF電力（最大約30kW）は大気側同軸管（SuperKEKBでは強制風冷式）を通して終端の水冷負荷に至る：

Antenna coupler with COAX 120D out.


COAX Taper 120D → 77D

COAX 77D (方向性結合器付き)


Water-cooled dummy load

(入口取合：77D)
最大定格：40kW

50kW級に順次置換の予定





These support disks have been replaced:
Cross-linked polyethylene → Teflon



↑
C-damper
(Antenna + Coaxial line + Dummy load)



[Attachment B] Example of fireball breakdowns observed in the ARES Cavities

D04F_TNRCNT_20200717143418.974264



Video file → <https://youtu.be/qtIB6kLf2j4>

ARES Cavities



D04-F